

LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 1 of 22

Project Title	Seagreen Wind Energy Ltd
Document Reference Number	LF000009-MIP-MA-MAN-NOT-0001

Seagreen Offshore Wind Farm. Weekly Notice of Operations 35/2022

Issue Date - 29th August 2022.

Notice of Operations on Seagreen Offshore Wind Farm.

Work planned for the period 29-08-2022 to 04-09-2022.

Construction activities commenced on Seagreen Offshore Wind Farm on Thursday 17th December 2021 with works at the export cable landfall site. This notice will be updated weekly giving information of the progress and resources involved in the construction of the windfarm. The intention is to give notice of the activities involved in the construction phase of the project. Should anyone have any questions regarding construction operations we kindly ask that you put them forward well in advance.

The Seagreen Offshore Wind Farm is located in the outer Firth of Forth and Firth of Tay region of the North Sea. The site is situated approximately 17.5 nautical miles East-southeast of the Port of Montrose where the project Marine Coordination Centre will be located during the construction and operational phases. The first phase of the development will consist of 114 suction bucket foundation structures, with associated 114 10MW offshore wind turbine generators, 1 HVAC offshore substation platform, associated inter array and export cabling. The generated power will be transmitted to the National Grid via 3 subsea transmission



LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 2 of 22

cables making landfall at Carnoustie, Angus, to the Southwest of the development site. Grid connection will be achieved at the Tealing onshore substation. The second phase of the project will consist of 36 piled foundation structures, with associated 36 Wind Turbine Generators, associated inter array and export cabling and one additional 1 HVAC offshore substation platform. The phase 2 transmission cable is proposed to make landfall at Cockenzie, East Lothian (subject to appropriate licensing).

The Seagreen development site is highlighted below in red, the export cable corridor is highlighted in blue.




Fig 1 – Seagreen offshore wind farm location and export cable corridor.

1. Contact details for Marine Coordination

The following contact can provide more information if required.

+44 (0) 333 344 5255
seagreenmarinecoordination@sse.com
Seagreen Wind Energy Ltd, O&M Building,
Windy Waves House, South Quay
Ferryden, Montrose, Angus
DD10 9SL



LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 3 of 22

2. Wind Turbine Generator Foundation Installation

On behalf of Seagreen Wind Energy Ltd. Seaway 7 will continue the installation of three-legged suction caisson wind turbine generator foundation structures. The foundation structures will be towed to the work site on barges from Nigg, Cromarty. On arrival at the Seagreen development site they will be installed by the heavy lift vessel Saipem 7000. There shall be a number of anchor handling tugs and barges involved in transporting the foundation structures from Nigg to the Seagreen work site. Details of the vessels are below. A table of installed foundation structures and their coordinates is shown in section 8.



Vessel – ALP Forward- Anchor Handling Tug	Contact Details	
The state of the s	Call Sign	PCXN
	MMSI	244830811
alp	Vessel Details	
	Length	64.9m
	Beam	18.7m
	Draft	6.5m

Vessel – Carlo Martello- Anchor Handling Tug	Contact Details	
	Call Sign	IBCO
14 - 14 - 14 - 14 - 14 - 14 - 14 - 14 -	MMSI	247266600
	Vessel Details	
	Length	55.4m
	Beam	15.5m
	Draft	5.7m



LF000009-MIP-MA-MAN-NOT-0001

Rev: 87

Page 4 of 22

Vessel – Carlo Magno- Anchor Handling Tug	Contact Details	
	Call Sign	IBYF
	MMSI	247153600
	Vessel Details	
	Length	55.4m
	Beam	15.5m
	Draft	5.7m

Vessel – Ievoli Blue – Anchor Handling Tug	Contact Details	
Name of the state	Call Sign	IBYK
	MMSI	242279900
	Vessel Details	
	Length	70.0m
	Beam	15.1m
	Draft	5.0m

Vessel – Seraya- Jacket Barge Tug	Contact Details	
	Call Sign	9HA4875
	MMSI	248942000
	Vessel Details	
	Length	51.8m
	Beam	15.0m
	Draft	

Vessel – Ocean Marlin- Supply Vessel	Contact Details	
	Call Sign	MIJX2
Address A. A.	MMSI	232031682
	Vessel Details	
	Length	66.8m
	Beam	16.04m
	Draft	4.5m



LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 5 of 22

Vessel – Seagull – Supply Vessel	Contact Details	
	Call Sign	LAGK8
	MMSI	257504000
	Vessel Details	
	Length	88.8m
	Beam	20.0m
	Draft	5.9m

Barges	Contact Details	
	Call Sign	N/A
	MMSI	N/A
	Vessel Details	
	Length	122m
	Beam	36.5m
	Draft	N/A

2.1 Foundation Grout Installation

Seaway 7 will install grout to the wind turbine generator foundation suction caisson voids within the Seagreen site boundary. The supply vessel EDT Hercules will transport the grouting mix to the Seagreen site. The vessel will set up at the required foundation location and connect a grout hose to the suction caisson. The grouting mixture will then be injected into the caisson void. A remotely operated vehicle (ROV) will also be utilised in this operation.





LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 6 of 22

3. Export cable works.

3.1 Export Cable Landfall works.

Works on the export cable protection pipes continues. Further details are below in section 2.2. The landfall works area is shown below in Fig 2.



Fig 2 – Landfall works area located at Carnoustie Barry Golf Links.

3.2 Nearshore export cable protection and diving works.

Operations on the self-submersible cable protection pipes continues. Works will be conducted from the DSV Sophie and the Tug Baloe, vessel details below. All three Export Cables have been pulled in at the landfall site at Carnoustie and surface laid the offshore site. Export cable 3 has been pulled into the Offshore Substation Platform, trenching operations have commenced.

Six temporary anchors have been placed on the seabed to secure the self-submersible cable protection pipes prior to export cable pull in activities. These temporary anchors are surface marked by day-glo pellet buoys. The coordinates and locations of the anchors are shown below in fig 3 and table 1.




LF000009-MIP-MA-MAN-NOT-0001

Rev: 87

Page 7 of 22

Vessel – MPV Sophie	Contact Details	
	Call Sign	LK7943
	MMSI	258003500
	Vessel Details	
	Length	14.9m
	Beam	7.0m
	Draft	1.0m
	Vessel Contact	+47 928 35 222

Vessel – Baloe	Contact Details	
	Call Sign	PBGI
	MMSI	245431000
	Vessel Details	
	Length	22.3m
	Beam	8.0m
	Draft	2.3m
	Vessel Contact	ТВС





LF000009-MIP-MA-MAN-NOT-

Rev: 87


Page 8 of 22

-		
ID	Latitude (DDM WGS 84)	Longitude (DDM WGS 84)
Anchor 1	56° 29.472′ N	2° 42.666′ W
Anchor 2	56° 29.442′ N	2° 42.663′ W
Anchor 3	56° 29.436′ N	2° 42.659′ W
Anchor 4	56° 29.430′ N	2° 42.656′ W
Anchor 5	56° 29.418′ N	2° 42.734′ W
Anchor 6	56° 29.436′ N	2° 42.747′ W

 ${\it Table~1-Temporary~anchor~coordinates}.$

3.3 Export Cable Installation

All three export cables have now been pulled into the offshore sub-station platform. The multi purpose offshore vessel Havila Phoenix has commenced trenching operations on export cable 3. Three guard vessels remain on station to guard exposed sections of the export cables.



4. Offshore Platform (OSP) Topside Structure Hook up and Commissioning

On behalf of Seagreen Wind Energy Ltd, Petrofac will commission the Seagreen Offshore Sub-station.

The Support vessel VOS Stone will provide accommodation facilities for those personnel involved in the commissioning of the platform. Personnel will be transferred to and from the platform via motion compensated gangway. The crew transfer vessel Farra Ciara will support operations.



LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 9 of 22

Vessel – VOS Stone	Contact Details	
	Call Sign	PBMW
	MMSI	244030181
	Length	79.48m
	Beam	18.40m
	Draft	6.0m
	Vessel Contact	ram.jeyaraman@petrofac.com

5. Inter Array Cable Installation.

On behalf of Seagreen Wind Energy Ltd, Seaway 7 will install and trench inter-array cabling between the wind turbine generator foundation structures and offshore sub-station platform within the Seagreen site boundary as shown in fig 1. The Installation Support Vessel Siem Stingray will support the cable laying vessel. The Cable Laying Vessel will be the Seaway Phoenix.

Already installed inter-array cable details including coordinates of installed foundation structures can be found in Section 8.

Siem Stingray – This vessel will act as the Installation Support vessel. Cable installation technicians will be deployed to the wind turbine generator foundation structures and Sub-station platform using the vessels' motion compensated gangway system.



Seaway Phoenix – This vessel will install and trench the inter array cables between adjacent wind turbine foundation structures and the offshore sub-station platform. This vessel will also conduct pre-lay grapnel runs along the planned cable routes prior to installation.



LF000009-MIP-MA-MAN-NOT-

Rev: 87


Page 10 of 22

Surface laid installed inter-array cable details including coordinates of installed foundation structures can be found in Section 8.



5.1 Geophysical Survey Operations.

On behalf of Seagreen Wind Energy Ltd, Seaway 7 will conduct a geophysical survey of spare wind turbine generator positions and associated inter-array cable routes. The survey vessel Glomar Vantage arrived at the Seagreen site on Monday the 29th of August to commence survey operations. The vessel will deploy towed survey equipment, all vessels are requested to give the Glomar Venture at least 500m clearance at all times, vessel details below.





LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 11 of 22

6.0 Wind Turbine Generator Installation & Commissioning.

On behalf of Seagreen Wind Energy Ltd, MHI Vestas Offshore Wind continue installation and commissioning of wind turbine generators. There shall be four vessels utilised during this operation.

The Jack-up vessel, Wind Orca, will install the wind turbine generator components.

The Service Operation Vessel (SOV) Acta Centaurus will provide accommodation for the WTG commissioning technicians. Personnel will utilise the Acta Centaurus's walk to work gangway system to access the WTG structures for commissioning activities. The Crew Transfer Vessels HST Harri and HST Euan will support the Acta Centaurus.

A table of installed WTG's and their coordinates is shown below in Section 8.







LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 12 of 22

7 Crew Transfer Vessels (CTV's).

A number of crew transfer vessels support operations within the Seagreen site, please see details below.

Vessel – Sea	cat Sceptre			
1000				
	1			
	· E			
	No. of Lot, Lines, Lot, Lines, Lot, Lines, Lot, Lines, Lot, Lines, Lines	U.	A.	
	OFFSHORE ENERGY SUPPORT		MACH STOPP	
200		and the second		

Contact Details	
Call Sign	MKOU6
MMSI	2322039754
Length	24m
Beam	8m
Draft	1.4m
Vessel Contact	Graeme Watters, +44 (0) 7932 229828

Vessel - Manor Enterprise



Contact Details		
Call Sign	2FJE2	
MMSI	235091722	
Length	21.0m	
Beam	6.0m	
Draft	1.4m	
Vessel Contact	Onshore Rep: George Cooper George.Cooper@seaway7.com	

Vessel – Manor Endurance



Contact Details	
Call Sign	MIDM7
MMSI	232030193
Length	24.0m
Beam	10m
Draft	2.5m
Vessel Contact	Onshore Rep: George Cooper George.Cooper@seaway7.com



LF000009-MIP-MA-MAN-NOT-0001

Rev: 87

Page 13 of 22

Vessel - HST Harr



Contact Details		
Call Sign	MGBN4	
MMSI	23202433	
Length	27.0m	
Beam	11.0m	
Draft	2.4m	
Vessel Contact	Onshore Rep: Paul Grant – 07587 630374	

Vessel – HST Euan



Contact Details	
Call Sign	MGQO3
MMSI	232025959
Length	27.0m
Beam	11.0m
Draft	2.4m
Vessel Contact	Onshore Rep: Paul Grant – 07587 630374

Vessel – Farra Ciara



Con	tact Details	
Call	Sign	МКРТ9
MM	SI	232039877
Leng	ţth	27.0m
Bear	m	8.0m
Draf	t	1.7m
Vess	el Contact	ram.jeyaraman@petrofac.com



LF000009-MIP-MA-MAN-NOT-0001

Rev: 87

Page 14 of 22

Vessel – MMS Supreme	Contact Details	
	Call Sign	MGFO9
- Par	MMSI	232024742
	Length	25.7m
	Beam	10.0m
	Draft	2.1m
	Vessel Contact	ram.jeyaraman@petrofac.com




LF000009-MIP-MA-MAN-NOT-

Rev: 87


Page 15 of 22

8. Construction progress update.

Please see below the current state of construction activity within the Seagreen site including coordinates of already installed assets, this will be updated weekly within this notice. Outside the issue of this notice updates can be obtained from the Duty Marine Coordinator, contact details are in section 1.









LF000009-MIP-MA-MAN-NOT-0001

Rev: 87

Page 16 of 22

Installed Foundation and Wind Turbine Generators

Installed WTG's highlighted in Yellow

WTG ID	Lat & Long (WGS84 DDM)	WTG ID	Lat & Long (WGS84 DDM)
OSP	56° 35.094′N 1° 45.537′W	N12	56° 37.509′N 1° 45.577′W
J15	56° 34.579′N 1° 46.396′W	N14	56° 36.929′N 1° 43.832′W
L13	56° 36.279′N 1° 46.272′W	N17	56° 36.060′N 1° 41.215′W
L14	56° 35.899′N 1° 45.551′W	S16	56° 38.408′N 1° 38.643′W
L18	56° 34.740′N 1° 42.063′W	S17	56° 38.118′N 1° 37.771′W
L19	56° 34.450′N 1° 41.191′W	P14	56° 37.444′N 1° 42.971′W
L21	56° 33.869′N 1° 39.449′W	P26	56° 33.958′N 1° 32.515′W
L22	56° 33.579′N 1° 38.578′W	Q12	56° 38.539′N 1° 43.857′W
L23	56° 33.289′N 1° 37.708′W	Q13	56° 38.249′N 1° 42.984′W
M10	56° 37.572′N 1° 48.183′W	Q14	56° 37.959′N 1° 42.111′W
M14	56° 36.414′N 1° 44.691′W	Q25	56° 34.763′N 1° 32.524′W
M28	56° 32.349′N 1° 32.498′W	S11	56° 39.859′N 1° 43.009′W
M29	56° 32.057′N 1° 31.628′W	S12	56° 39.569′N 1° 42.135′W
N11	56° 37.798'N 1° 46.450'W	P13	56° 37.734′ N 1° 43.844′ W
L28	56° 31.835′ N 1° 33.358′ W	N29	56° 32.571′ N 1° 30.767′ W
F20	56° 31.585′ N 1° 44.614′ W	N27	56° 33.154′ N 1° 32.506′ W
N30	56° 32.280′ N 1° 29.898′ W	S10	56° 40.149′ N 1° 43.882′ W
L25	56° 32.707′ N 1° 35.967′ W	K21	56° 33.355′ N 1° 40.309′ W
H22	56° 32.035' N 1° 41.156' W	K13	56° 35.673' N 1° 41.156' W
H07	56° 36.375' N 1° 54.237' W	Q23	56° 35.345' N 1° 34.265' W
U19	56° 38.565' N 1° 34.302' W	M27	56° 32.640' N 1° 33.367' W
L24	56° 32.998' N 1° 36.837' W	J23	56° 32.260' N 1° 39.427' W
S15	56° 38.699' N 1° 39.516' W	J13	56° 35.197' N 1° 48.075' W



LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 17 of 22


J11	56° 35.736' N 1° 49.886' W	L10	56° 37.174' N 1° 48.846' W
E17	56° 31.938' N 1° 48.084' W	K08	56° 37.119' N 1° 51.648' W
108	56° 36.603' N 1° 52.506' W	G06	56° 36.147' N 1° 55.968' W
G07	56° 35.859' N 1° 55.095' W	H05	56° 36.952' N 1° 55.985' W
E16	56° 32.125' N 1° 49.125' W	N19	56° 35.479' N 1° 39.471' W
L06	56° 38.212' N 1° 52.538' W	M09	56° 37.861' N 1° 49.057' W

Surface Laid Inter Array Cables

Array Cable	Cable Status	Array Cable	Cable Status
J15 – E17	Surface Laid	M09 – M10	Surface Laid
H07 – G07	Surface Laid		

9. Guard Vessel Deployment.

In line with ongoing inter-array cable installation activities Seaway 7 have deployed two Guard Vessels. Six hourly VHF radio broadcasts shall be made containing information regarding the Seagreen development including installation activity, safety zone information and site demarcation buoyage information. The Guard Vessels shall be relieved regularly, the Guard Vessels Ardent will relieve GV Renown and Arcturus are currently on station.






LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 18 of 22



9.1 Export Cable Guard Vessels

In line with ongoing Export cable installation works there will be three Guard Vessels deployed to guard any exposed cable, details below. Guard vessels Ocean Maid, Genesis and Shalanna are currently on station.

Vessel – Ocean Maid	Contact Details	
*	Call Sign	MVW17
	MMSI	235008862
9	Length	22.0m
	Beam	6.0m
	Draft	3.5m





LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 19 of 22



10. Offshore Fisheries Liaison Officers.

During the construction phase of the Seagreen project there will be Offshore Fisheries Liaison Officers (OFLO) deployed on selected construction vessels. The principal role of the OFLO is to establish and maintain effective communications with any fishing vessels encountered and to monitor compliance with good practice guidelines whilst doing so. The OFLO will record details of any fishing activity in and around the site including fishing vessels, gear and communications with fishing vessels and will provide regular updates to the Seagreen FLO. Please contact Seagreen Marine Coordination for further information.

11. Safety Zones.

Following consideration by Scottish government ministers it has been agreed that during the construction phases of the Seagreen development mandatory rolling 500m safety zones will be established around each Wind Turbine Generator and/or their foundations whilst construction works are in progress, as indicated by the presence of a construction vessel. The safety zones will be triggered whenever a vessel is on station at a WTG and undertaking construction activities.

In addition, mandatory pre commissioning 50m safety zones will be established around each Wind Turbine Generator and/or their foundations when construction works have been completed but prior to Wind Farm commissioning or where construction works have only been partially completed. These safety zones will be active at any structure during the construction phase where a construction vessel is not present at a Wind Turbine Generator.

12. Website

The official website for Seagreen Offshore Wind Farm can be found at

https://seagreenwindenergy.com

This contains all Seagreen Weekly Notices of Operations and Notices to Mariners, together with a large amount of general information about the project.

There is also a Twitter feed at @seagreenwind



LF000009-MIP-MA-MAN-NOT-

Rev: 87

Page 20 of 22

13. Distribution List

A central list of recipients is maintained by Seagreen Marine Coordination, if you are not the appropriate recipient or do not wish to receive these notices, please contact Marine Coordination as per the details in section 1 of this notice.

This document contains proprietary information belonging to Seagreen Wind Energy Ltd or affiliated companies and shall be used only for the purpose for which it was supplied. It shall not be copied, reproduced, disclosed or otherwise used, nor shall such information be furnished in whole or in part to third parties, except in accordance with the terms of any agreement under which it was supplied or with the prior consent of Seagreen Wind Energy Ltd and shall be returned upon request. © Copyright of Seagreen Wind Energy Ltd.

14. Seagreen weekly vessel report.

	een Offshore Windfarm els & Operators					Sea			29/08/2022
Condi Bravo	ence to Marine Licence tions 3.1.2 (OWF Alpha and ML), 3.1.2 (OTA ML) and Open Cut at Landfall ML)		Vessel Data Ma	Vessel Data Matrix OWF/OTA/Open Cut at Landfall					
No Re ▼	Vessel Picture	Yessel Name / Flag	Type / Function	Operator	Contact / contact details	Call sign / MMSI / IMO =	LOA (m) Beam (m) Draft (m) v	Bate on Site	Marine Licence(s) applicable
1		Seacat Sceptre	Crew Transfer vessel	SWEL	Graeme Watters Lead Marine Coordinator +44 (0) 7932 229828	MKOU6 232039754	24m 8m	15/10/2021	OWF Alpha & Bravo ML
2		Wind Orca	Jack-up vessel	Vestas	Morten Guldberg Vestas +45 31431463	LXIY 253769000	57.9m x 14.0m	15/06/2022	OWF Alpha & Bravo ML
3		Acta Centaurus	Multi Purpose Offshore Vessel	Vestas	Paul Grant Vestas +44 7587630374	PBOI 244341000	93.4 x 18m	06/11/2021	OWF Alpha & Bravo ML
4		HST Harri	Crew Transfer vessel	Vestas	Paul Grant Vestas +44 7587630374	MGBN4 232024313	27 x 11m	06/11/2021	OWF Alpha & Bravo ML
5		HST Euan	Crew Transfer vessel	Vestas	Paul Grant Vestas +44 7587630374	MGQO3 232025959	27 x 10.31	08.08.22	OWF Alpha & Bravo ML
6		Baloe	Multicat	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	PBGI 245431000	22.3m x 8.0m	18/08/2022	OTA ML & Open Cut at Landfall ML
7	Line	MPV Sophie	Multi Purpose Vessel	Nexans AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	LK7943 25800350"	14.9m x 7m x 1m	20/08/2021	OTA ML & Open Cut at Landfall ML
8		Seaway Phoenix	Cable Laying Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 2031454129	2EEZ6 235084529	129.9 x 27.8	10/04/2022	OWF Alpha & Bravo ML
-									



LF000009-MIP-MA-MAN-NOT-0001

Rev: 87

Page 21 of 22

_				_	_				
9	714	Siem Stingray	Installation Support Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	LAFP8 258783000	120.8 x 27.0	10/04/2022	OWF Alpha & Bravo ML
10		GV Sardonyx	Guard Vessel	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	MQUY6 234311000	18.38m x 6.5m	11/06/2022	OWF Alpha & Bravo ML
11		Manor Enterprise	сту	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	2FJE2 235091722	21.0m x 6.0m	03/04/2022	OWF Alpha & Bravo ML
12		Manor Endurance	сту	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	MIDM7 232030193	24.0m x 10.0m	11/04/2022	OWF Alpha & Bravo ML
13	#	Farra Ciara	сту	Petrofac	Ram Jeyaraman ram.jeyaraman@petrofac.com	MKPT9 232039877	27m x 8m	04/07/2022	OTA ML & Open cut at landfall ML
14	M	Saipem 7000	Heavy Lift Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	C6NO5	129.0m x 87.0m x	Week commencing 17th	OWF Alpha & Bravo ML
15		ALP Forward	Anchor Handling Tug	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	309461000 PCXN	11m	June Week commencing 17th	OWF Alpha & Bravo ML
\vdash	4					244830811	64.9m x 18.7m	June	OWF Alpha & Bravo ML
16		Carlo Martello	Anchor Handling Tug	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	IBCO 247266600	55.4m x 15.5m	Week commencing 17th June	
17		GV Ocean Maid	Guard Vessel	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	MVWI7 235008862	20.0m x 8.4m		OTA ML & Open cut at landfall ML
18		Glomar Vantage	Survey Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	HO3057 372867000	56.3m x 11.5m	29.08.22	OWF Alpha & Bravo ML
19		Carlo Magno	Anchor Handling Tug	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	IBYF 247153600	55.4m x 15.5m	Week commencing 17th June	OWF Alpha & Bravo ML
20		levoli Blue	Anchor Handling Tug	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	IBYK 242279900	70.0m x 15.1m	Week commencing 17th	OWF Alpha & Bravo ML
21		Ocean Marlin	Supply Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	MIJX2 232031682	66.8m x 16.1m	Week commencing 17th	OWF Alpha & Bravo ML
22	4	Sea Gull	Supply Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	MIJX2 232031682	66.8m x 16.1m	Week commencing 17th	OWF Alpha & Bravo ML
23		Vos Stone	Supply Vessel	Petrofac	Ram Jeyaraman ram.jeyaraman@petrofac.com	PBMW		Week commencing 25th	OTA ML & Open cut at landfall ML
24	1000	GV Elkanah	Guard Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	244030181 MGFX7 234757000	79.48m x 18.40m	July 19.08.22	OWF Alpha & Bravo ML
25		GV Serenity	Guard Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	MMNS9 234690000	23m x 7m x 5m	18.08.22	OWF Alpha & Bravo ML
26		EDT Hercules.	Grout Installation Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	5BAM4 210776000	88.8m x 19.6m x 5.9m	Week commencing 25th July	OWF Alpha & Bravo ML
27	45 m	MMS Supremme	сту	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	2HGZ5 235103595	25 x 10	07.08.22	OTA ML & Open cut at landfall ML
28		Havila Phoenix	Multi Purpose Offshore Vessel	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	LAMQ8 257721000	127.4m x 23.5m x 5.8m	24.08.22	OTA ML & Open cut at landfall ML
29		GV Shalanna	Guard Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	ZNPN2 235002500	16m x 5m x 5m	22.08.22	OTA ML & Open cut at landfall ML



LF000009-MIP-MA-MAN-NOT-0001

Rev: 87

Page 22 of 22