

LF000009-MIP-MA-MAN-NOT-

Rev: 80 Page 1 of 19

Project Title	Seagreen Wind Energy Ltd
Document Reference Number	LF000009-MIP-MA-MAN-NOT-0001

Seagreen Offshore Wind Farm. Weekly Notice of Operations 28/2022

Issue Date - 11th July 2022.

Notice of Operations on Seagreen Offshore Wind Farm.

Work planned for the period 11-07-2022 to 17-07-2022.

Construction activities commenced on Seagreen Offshore Wind Farm on Thursday 17th December 2021 with works at the export cable landfall site. This notice will be updated weekly giving information of the progress and resources involved in the construction of the windfarm. The intention is to give notice of the activities involved in the construction phase of the project. Should anyone have any questions regarding construction operations we kindly ask that you put them forward well in advance.

The Seagreen Offshore Wind Farm is located in the outer Firth of Forth and Firth of Tay region of the North Sea. The site is situated approximately 17.5 nautical miles East-southeast of the Port of Montrose where the project Marine Coordination Centre will be located during the construction and operational phases. The first phase of the development will consist of 114 suction bucket foundation structures, with associated 114 10MW offshore wind turbine generators, 1 HVAC offshore substation platform, associated inter array and export cabling. The generated power will be transmitted to the National Grid via 3 subsea transmission cables making landfall at Carnoustie, Angus, to the Southwest of the development site. Grid connection will



LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 2 of 19

be achieved at the Tealing onshore substation. The second phase of the project will consist of 36 piled foundation structures, with associated 36 Wind Turbine Generators, associated inter array and export cabling and one additional 1 HVAC offshore substation platform. The phase 2 transmission cable is proposed to make landfall at Cockenzie, East Lothian (subject to appropriate licensing).

The Seagreen development site is highlighted below in red, the export cable corridor is highlighted in blue.




Fig 1-Seagreen offshore wind farm location and export cable corridor.

1. Contact details for Marine Coordination

The following contact can provide more information if required.

Telephone Number (24/7 Operations)	+44 (0) 333 344 5255
Email for Marine Coordinator	seagreenmarinecoordination@sse.com
Address	Seagreen Wind Energy Ltd, O&M Building,
	Windy Waves House, South Quay
	Ferryden, Montrose, Angus
	DD10 9SL



LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 3 of 19

2. Export cable works.

2.1 Export Cable Landfall works.

Works on the export cable protection pipes continues. Further details are below in section 2.2. The landfall works area is shown below in Fig 2.



Fig 2 – Landfall works area located at Carnoustie Barry Golf Links.

2.2 Nearshore export cable protection and diving works.

Operations on the self-submersible cable protection pipes continues. Works will be conducted from the DSV Sophie and the Tug Teddy, vessel details below. Export Cables 1 & 2 have been pulled in at the landfall site at Carnoustie, surface laid and pulled into the Offshore Substation Platform.

Six temporary anchors have been placed on the seabed to secure the self-submersible cable protection pipes prior to export cable pull in activities. These temporary anchors are surface marked by day-glo pellet buoys. The coordinates and locations of the anchors are shown below in fig 3 and table 1.



LF000009-MIP-MA-MAN-NOT-


0001

Rev: 80

Page 4 of 19

Vessel – MPV Sophie Call Sign MMSI Vessel Details Length Beam Draft Vessel Contact Vessel Contact

Contact Details	
Call Sign	LK7943
MMSI	258003500
Vessel Details	
Length	14.9m
Beam	7.0m
Draft	1.0m
Vessel Contact	+47 928 35 222



	Contact Details	
	Call Sign	PBFE
	MMSI	244630458
Vessel Details		
	Length	23.4m
	Beam	8.0m
	Draft	2.3m
	Vessel Contact	ТВС




Fig 3



LF000009-MIP-MA-MAN-NOT-

0001

Rev: 80

Page 5 of 19

ID	Latitude (DDM WGS 84)	Longitude (DDM WGS 84)
Anchor 1	56° 29.472' N	2° 42.666' W
Anchor 2	56° 29.442' N	2° 42.663' W
Anchor 3	56° 29.436' N	2° 42.659' W
Anchor 4	56° 29.430' N	2° 42.656' W
Anchor 5	56° 29.418' N	2° 42.734' W
Anchor 6	56° 29.436' N	2° 42.747' W

Table 1 – Temporary anchor coordinates.

2.3 Export Cable Installation

Export cables 1 & 2 have now been installed and trenched, three guard vessels remain on station to guard exposed sections of export cable 1 & 2.

3. Offshore Platform (OSP) Topside Structure Hook up and Commissioning

On behalf of Seagreen Wind Energy Ltd, Petrofac will commission the Seagreen Offshore Sub-station.

The self-elevating jack up barge Ran has now left the site. The Jack-up vessel Wind Orca is expected to jack up at the sub-station platform this week to provide accommodation facilities for those personnel involved in the commissioning of the platform.





LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 6 of 19

4. Boulder clearance works.

Boulder clearance operations will continue within the Seagreen Offshore Windfarm site boundary. The boulder clearance vessels Sartor and Inyanga Entsha are equipped with an ROV and integrated tine grab tool. The vessels will relocate boulders which are considered a hazard to the inter array cable routes and areas surrounding the wind turbine generator locations. Vessels details are shown below.

Vessel – MRV Sartor	Contact Details	
	Call Sign	3ESV4
	MMSI	372633000
	Length	83.0m
	Beam	18.0m
NAME OF THE PARTY	Draft	5.1m
	Vessel Contact	George Cooper - Seaway 7
		07545 642881



5. Inter Array Cable Installation.

On behalf of Seagreen Wind Energy Ltd, Seaway 7 will install and trench inter-array cabling between the wind turbine generator foundation structures and offshore sub-station platform within the Seagreen site boundary as shown in fig 1. The Installation Support Vessel Siem Stingray will support the cable laying vessel. The Cable Laying Vessel will be the Seaway Phoenix.

Already installed inter-array cable details including coordinates of installed foundation structures can be found in Section 8.



LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 7 of 19

Siem Stingray – This vessel will act as the Installation Support vessel. Cable installation technicians will be deployed to the wind turbine generator foundation structures and Sub-station platform using the vessels' motion compensated gangway system.



Seaway Phoenix – This vessel will install and trench the inter array cables between adjacent wind turbine foundation structures and the offshore sub-station platform. This vessel will also conduct pre-lay grapnel runs along the planned cable routes prior to installation.

Already installed inter-array cable details including coordinates of installed foundation structures can be found in Section 8.



5.1 Scour Protection Installation.

On behalf of Seagreen Wind Energy Ltd, Seaway 7 will install seabed scour protection rock to the wind turbine generator suction caisson foundation structures within the Seagreen site boundary as shown in fig 1.




LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 8 of 19

The Flexible Fall Pipe Vessel (FFPV) Bravenes will transport the scour protection rock to the Seagreen site and install it on the seabed using a flexible fall pipe system. This allows scour protection to be installed around the suction caisson foundation structures to a high degree of accuracy. At the end of the fall pipe a remotely operated vehicle will be used to control the flow of rock to the seabed.



5.2 Geophysical & UXO Survey

On behalf of Seagreen Wind Energy Ltd, Seaway 7 will conduct a Geophysical and unexploded ordnance survey on four spare wind turbine generator locations within the Seagreen site boundary. The survey vessel Mersey Guardian shall be on site for up to two weeks conducting the survey.

Vessel – Mersey Guardian	Contact Details		
	Call Sign	MFGL4	
	MMSI	235091051	
A STATE OF THE PARTY OF THE PAR			
/1	Length	18m	
SURVEY	Beam	6 m	
The same of the sa	Draft	2.1m	
	Vessel Contact	Onshore Rep: George Cooper George.Cooper@seaway7.com	

6. Wind Turbine Generator Installation & Commissioning.

On behalf of Seagreen Wind Energy Ltd, MHI Vestas Offshore Wind continue installation and commissioning of wind turbine generators.

There shall be three vessels utilised during this operation.

The Jack-up vessel, Wind Orca, will install the wind turbine generator components.



LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 9 of 19

The Service Operation Vessel (SOV) Acta Centaurus will provide accommodation for the WTG commissioning technicians. Personnel will utilise the Acta Centaurus's walk to work gangway system to access the WTG structures for commissioning activities.

The Crew Transfer Vessel, HST Harri will support the Acta Centaurus.

Wind turbine generators have been installed on 24 foundation structures.

A table of installed WTG's and their coordinates is shown below in Section 8.



Contact Details	
Call Sign	OZSB2
MMSI	219029786
Length	161.3m
Beam	49.03m
Draft	5.7m
Vessel Contact	Morten Guldberg – Installation Manager +45 314 314 63





LF000009-MIP-MA-MAN-NOT-

0001

Rev: 80

Page 10 of 19

Crew Transfer Vessels (CTV's).

A number of crew transfer vessels support operations within the Seagreen site, please see details below.

Seacat S				
		4		
-	OFFSHORE ENERGY SI	JPPORT .	A	

Contact Details	
Call Sign	мкои6
MMSI	2322039754
Length	24m
Beam	8m
Draft	1.4m
Vessel Contact	Graeme Watters, +44 (0) 7932 229828

Vessel - Manor Enterprise



Contact Details		
Call Sign	2FJE2	
MMSI	235091722	
Length	21.0m	
Beam	6.0m	
Draft	1.4m	
Vessel Contact	Onshore Rep: George Cooper George.Cooper@seaway7.com	

Vessel – Manor Endurance



Contact Details	
Call Sign	MIDM7
MMSI	232030193
Length	24.0m
Beam	10m
Draft	2.5m
Vessel Contact	Onshore Rep: George Cooper George.Cooper@seaway7.com



LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 11 of 19

Vessel – HST Harri	Contact Details			
	Call Sign	MGBN4		
	MMSI	23202433		
T.				
	Length	27.0m		
1457	Beam	11.0m		
Aladan Strategic	Draft	2.4m		
	Vessel Contact	Onshore Rep: Paul Grant – 07587 630374		



6. Construction progress update.

Please see below the current state of construction activity within the Seagreen site including coordinates of already installed assets, this will be updated weekly within this notice. Outside the issue of this notice updates can be obtained from the Duty Marine Coordinator, contact details are in section 1.




LF000009-MIP-MA-MAN-NOT-


0001

Rev: 80

Page 12 of 19









LF000009-MIP-MA-MAN-NOT-0001

Rev: 80

Page 13 of 19

Installed Foundation and Wind Turbine Generators

WTG ID	Lat & Long (WGS84 DDM)	WTG ID	Lat & Long (WGS84 DDM)
OSP	56° 35.094'N 1° 45.537'W	N12	56° 37.509'N 1° 45.577'W
J15	L5 56° 34.579'N 1° 46.396'W		56° 36.929'N 1° 43.832'W
L13	3 56° 36.279'N 1° 46.272'W		56° 36.060'N 1° 41.215'W
L14	56° 35.899'N 1° 45.551'W	S16	56° 38.408'N 1° 38.643'W
L18	56° 34.740'N 1° 42.063'W		56° 38.118'N 1° 37.771'W
L19	56° 34.450'N 1° 41.191'W	P14	56° 37.444'N 1° 42.971'W
L21	21 56° 33.869'N 1° 39.449'W		56° 33.958'N 1° 32.515'W
L22	56° 33.579'N 1° 38.578'W	Q12	56° 38.539'N 1° 43.857'W
L23	3 56° 33.289'N 1° 37.708'W		56° 38.249'N 1° 42.984'W
M10	56° 37.572'N 1° 48.183'W	Q14	56° 37.959'N 1° 42.111'W
M14	56° 36.414'N 1° 44.691'W	Q25	56° 34.763'N 1° 32.524'W
M28	28 56° 32.349'N 1° 32.498'W		56° 39.859'N 1° 43.009'W
M29	29 56° 32.057'N 1° 31.628'W		56° 39.569'N 1° 42.135'W
N11	11 56° 37.798'N 1° 46.450'W		56° 37.734' N 1° 43.844' W
L28	.28 56° 31.835' N 1° 33.358' W		56° 32.571' N 1° 30.767' W
F20	F20 56° 31.585' N 1° 44.614' W		

Installed Inter Array Cables

Array Cable	Cable Status	Array Cable	Cable Status
OSP – J15	OSP – J15 Trenched		Trenched
OSP - L13	Trenched	L22 – L23	Trenched
OSP - L14	Trenched	N14 – Q14	Trenched
OSP - L18	Trenched	Q13 – Q12	Trenched



LF000009-MIP-MA-MAN-NOT-


Rev: 80

Page 14 of 19

OSP - N17	Trenched	Q12 – S12	Trenched
OSP - S16	OSP – S16 Trenched		Trenched
OSP -Q25	Trenched	S11 – S12	Trenched
L18 – L19	18 – L19 Trenched		Trenched
L19 – L21	Trenched	L13 – N12	Trenched
L14 - N14			Trenched
N12 – N11			Trenched
M14 – P14	Trenched		

7. Guard Vessel Deployment.

In line with ongoing inter-array cable installation activities Seaway 7 have deployed two Guard Vessels. Six hourly VHF radio broadcasts shall be made containing information regarding the Seagreen development including installation activity, safety zone information and site demarcation buoyage information. The Guard Vessels shall be relieved regularly, the Guard Vessels Evening Star and Renown are currently on station.






LF000009-MIP-MA-MAN-NOT-

Rev: 80


Page 15 of 19



9.1 Export Cable Guard Vessels

In line with ongoing Export cable installation works there will be three Guard Vessels deployed to guard any exposed cable, details below. Guard vessel Ellorah will relieve the Ocean Quest this week.









LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 16 of 19





8. Offshore Fisheries Liaison Officers.

During the construction phase of the Seagreen project there will be Offshore Fisheries Liaison Officers (OFLO) deployed on selected construction vessels. The principal role of the OFLO is to establish and maintain effective communications with any fishing vessels encountered and to monitor compliance with good practice guidelines whilst doing so. The OFLO will record details of any fishing activity in and around the site including fishing vessels, gear and communications with fishing vessels and will provide regular updates to the Seagreen FLO. Please contact Seagreen Marine Coordination for further information.

9. Safety Zones.

Following consideration by Scottish government ministers it has been agreed that during the construction phases of the Seagreen development mandatory rolling 500m safety zones will be established around each Wind Turbine Generator and/or their foundations whilst construction works are in progress, as indicated by the presence of a construction vessel. The safety zones will be triggered whenever a vessel is on station at a WTG and undertaking construction activities.



LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 17 of 19

In addition, mandatory pre commissioning 50m safety zones will be established around each Wind Turbine Generator and/or their foundations when construction works have been completed but prior to Wind Farm commissioning or where construction works have only been partially completed. These safety zones will be active at any structure during the construction phase where a construction vessel is not present at a Wind Turbine Generator.

10. Website

The official website for Seagreen Offshore Wind Farm can be found at

https://seagreenwindenergy.com

This contains all Seagreen Weekly Notices of Operations and Notices to Mariners, together with a large amount of general information about the project.

There is also a Twitter feed at @seagreenwind

11. Distribution List

A central list of recipients is maintained by Seagreen Marine Coordination, if you are not the appropriate recipient or do not wish to receive these notices, please contact Marine Coordination as per the details in section 1 of this notice.

This document contains proprietary information belonging to Seagreen Wind Energy Ltd or affiliated companies and shall be used only for the purpose for which it was supplied. It shall not be copied, reproduced, disclosed or otherwise used, nor shall such information be furnished in whole or in part to third parties, except in accordance with the terms of any agreement under which it was supplied or with the prior consent of Seagreen Wind Energy Ltd and shall be returned upon request. © Copyright of Seagreen Wind Energy Ltd.



LF000009-MIP-MA-MAN-NOT-

Rev: 80

Page 18 of 19

12. Seagreen weekly vessel report.

Ves	Seagreen Offshore Windfarm '11-07-22 Seagreen Offshore Windfarm Seagreen Offshore Windfarm '11-07-22					11-07-22			
Con	Reference to Marine Licence Conditions 3.12 (GWF Alpha and Bravo ML), 3.12 (OTA ML) and Vessel Data Matrix OWF/OTA/Open Cut at Landfall 3.12 (Open Cut at Landfall ML)								
No Be		Vessel Name / Flag	Type / Function	Operator	Contact / contact details	Call sign / MMSI / IMO	LOA (m) Beam (m) Draft (m)	Date on Site	Marine Licence(s) applicable
1		Seacat Sceptre	Crew Transfer vessel	SWEL	Graeme Watters Lead Marine Coordinator +44 (0) 7932 229828	MKOU6 232039754	24m 8m	15/10/2021	OWF Alpha & Bravo ML
2		Wind Orca	Jack-up vessel	Vestas	Morten Guldberg Vestas +45 31431463	LXIY 253769000	57.9m x 14.0m	15/06/2022	OWF Alpha & Bravo ML
3	-4	Acta Centaurus	Multi Purpose Offshore Vessel	Vestas	Paul Grant Vestas +44 7587630374	PBOI 244341000	93.4 x 18m	06/11/2021	OWF Alpha & Bravo ML
4		HST Harri	Crew Transfer vessel	Vestas	Paul Grant Vestas +44 7587630374	MGBN4 232024313	27 x 11m	06/11/2021	OWF Alpha & Bravo ML
5		Inyanga Entsha	Multi Purpose Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 2031454129	LXIY 253769000	57.9m x 14.0m	28/05/2022	OWF Alpha & Bravo ML
6		Teddy	Tug	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	PBFE 244630458	23.4m x 8.0m	30/06/2022	OTA ML & Open Cut at Landfall ML
7	4	MPV Sophie	Multi Purpose Vessel	Nexans AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	LK7943 25800350"	14.9m x 7m x 1m	20/08/2021	OTA ML & Open Cut at Landfall ML
8		Sartor	Multi Purpose Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 2031454129	3ESV4 372633000	82.5 x 18.83	23/12/2021	OWF Alpha & Bravo ML
9	A. A.	Seaway Phoenix	Cable Laying Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 2031454129	2EEZ6 235084529	129.9 x 27.8	10/04/2022	OWF Alpha & Bravo ML
10		Bravenes	Rock Placement Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 2031454129	PDCF 244860916	154m x 28m	04/07/2022	OWF Alpha & Bravo ML
11		GV Sardonyx	Guard Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	MQUY6 234311000	18.38m x 6.5m	11/06/2022	OWF Alpha & Bravo ML
12		Siem Stingray	Installation Support Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	LAFP8 258783000	120.8 x 27.0	10/04/2022	OWF Alpha & Bravo ML
13		Evening Star	Guard vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	MNEP3 235006716	21m x 7m	03/07/2022	OWF Alpha & Bravo ML
14		GV Ocean Maid	Guard Vessel	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	MVWI7 235008862	22.0m x 6.0m	16/06/2022	OTA ML & Open cut at landfall ML
15		Manor Enterprise	сту	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	2FJE2 235091722	21.0m x 6.0m	03/04/2022	OWF Alpha & Bravo ML
16	Marie Control of the	Manor Endurance	сти	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	MIDM7 232030193	24.0m x 10.0m	11/04/2022	OWF Alpha & Bravo ML
17		Renown	Guard Vessel	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	GJLQ 235001860	29m x 7m	01/07/2022	OWF Alpha & Bravo ML
18		GV Ocean Quest	Guard Vessel	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	MSBS6	21.2m x 6.6m	20/06/2022	OTA ML & Open cut at landfall ML
19		Farra Ciara	стv	Petrofac	Ram Jeyaraman ram.jeyaraman@petrofac.com	МКРТ9 232039877	27m x 8m	04/07/2022	OTA ML & Open cut at landfall ML
20	A. 305	Mersey Guardian	Survey	Seaway7	George Cooper Seaway 7 +44 (0) 7545 642881	2FGL4 235091051	18m x 6m	09/07/2022	OTA ML & Open cut at landfall ML OTA ML & Open cut at landfall
21		GV Ellorah BF12	Guard Vessel	Nexans Norway AS	Per-Kristian Pederson Nexans Norway +47 476 40 021	2CJZ7	19.0mx 7.0mx4.2m	09/05/2022	OTA ML & Open cut at landfall ML



LF000009-MIP-MA-MAN-NOT-0001

Rev: 80

Page 19 of 19